

Sandhills 2-1 Drilling Site

Site Construction Weekly Progress Report

Week Number: 1

Week Commencing: Monday 6 December 2004

Weather During Week: Dry, sunny at times. No time lost to inclement weather.

Contractor: Imphouse Limited

Number of Men: Up to 10 men

Machinery on Site: 2nr excavators, 2 4WD dumpers, Site hut and Store.

Work on Site: Hedge cut to provide sight lines, Tarmac laid to entrance area, access being constructed into site. Haul roads built across site and temporary bridge over stream installed. Topsoil strip commenced. Fencing erected around site.

Proposed Works: Strip topsoil and subsoil, take to stockpiles and construct site. Import stone and recycled materials for site construction.

Visitors: NP Executive officers

Sandhills 2-1 Drilling Site

Site Construction Weekly Progress Report

Week Number: 2

Week Commencing: Monday 13 December 2004

Weather During Week: Mainly overcast / Dry, Heavy rain with sunny spells at times towards the end of the week. 1 day lost to inclement weather.

Contractor: Imphouse Limited

Number of Men: Up to 10 men

Machinery on Site: 3Nr excavators, 3Nr 4WD dumpers, Roller, Jet washer, Site hut and Store.

Work on Site: Entrance complete, therefore no cars are parking on road.
Additional 4No road signs erected as requested by highways.
Concrete pipes laid in field ditch / stream and backfilled with gravel.
Approx 75% of topsoil stripped.
Approx 25% of site reduced to formation level and covered with geotextiles and Bentomat.
Approx 15% of site covered with a layer of stone (crusher).
Gateposts concreted in at end of tarmac entrance.

Proposed Works: Continuation of reducing subsoil to formation level, laying geotextiles etc. and placing stone.

Visitors: None

Sandhills 2-1 Drilling Site

Site Construction Weekly Progress Report

Week Number: 3

Week Commencing: Monday 20 December 2004

Weather During Week: Mainly overcast with showers. Some sunny spells. No days lost to inclement weather.

Contractor: Imphouse Limited

Number of Men: Up to 10 men

Machinery on Site: 3Nr excavators, 3Nr 4WD dumpers, Roller, Jet washer, Site hut and Store.

Work on Site: Approx 80% of topsoil stripped and moved to bunds.
Approx 33% of site reduced to formation level and covered with geotextiles, sand, Bentomat and stone.
Approx 65-70% of subsoil excavated and moved to bunds. A 200mm layer of subsoil left above formation level to protect from wet weather over Christmas break.
Gates hung at entrance and padlock attached.
Site tidied and made safe for Christmas shut down.

Proposed Works: Contractor back on site Tuesday 04/01/2005.
Continuation of reducing subsoil to formation level, laying geotextiles etc. and placing stone.
Excavation for cellars.

Comments: Progress has slowed due to the wet conditions.

Visitors: NP senior representative